



la marzocco

handmade in florence

Preventative Maintenance Checklist

Strada 12 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	

Machine Model: _____ Serial Number: _____	

All Models

- | | |
|---|---|
| ☐ Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below | |
| ☐ Clean and Backflush Machine | ☐ Replace Steam Valve Anti-Suction Valve (L192) |
| ☐ Replace Diffuser Screens (F.3.040) | ☐ Replace Steam Boiler Vacuum Breaker (L193) |
| ☐ Inspect Drain System | ☐ Replace Pressure Safety Valve (B.2.024) |
| ☐ Replace Group Gaskets | ☐ 8 mm (H.3.001) ☐ 9 mm (H.3.002) |
| ☐ Clean Auto-Fill Probe and Test Operation | (LA052) |
| ☐ Test Flow Rate (milliliters in 30 seconds) | Group 1: _____ ml Group 2: _____ ml Group 3: _____ ml |
| ☐ Verify Coffee Boiler Set Point | Temperature: _____ F/C |
| ☐ Check Brew Pressure | Observed on Gauge: _____ bar |
| ☐ Test All Switches for Proper Operation | ☐ Operational ☐ Replaced Parts: _____ |
| ☐ Inspect Portafilter Baskets | ☐ Acceptable ☐ Replaced With Part Number: _____ |

If AV Model

- | | |
|---|---|
| ☐ Test Shot Volumes | |
| ☐ Test Flow Meter Resistance (2.2 kΩ ±10%) | Group 1: _____ kΩ Group 2: _____ kΩ Group 3: _____ kΩ |

If AV, EE or EP Model

- ☐ Clean Steam Wand and Proportional Solenoid Valve
(Use of Rinza® or Similar is Recommended)

If MP Model

- ☐ Rebuild MP Valve (SA600/K2)
☐ Rebuild Steam Valve (B.1.007.K)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System:					

la marzocco Pakistan
43, Clvic Commercial Area, Phase V, DHA Lahore