

Preventative Maintenance Checklist

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	

Machine Model: _____	Serial Number: _____

All Models

- | | |
|---|--|
| ☐ Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below
☐ Clean and Backflush Machine
☐ Replace Group Gaskets
☐ Replace Diffuser Screens (F.3.040)
☐ Inspect Drain System
☐ Rebuild Steam Valves (B.1.001.02.K2)

☐ Clean Auto-Fill Probes and Test Operation (LA052)
☐ Test Flow Rate (milliliters in 30 seconds)
☐ Verify Coffee Boiler Set Point
☐ Check Brew Pressure
☐ Test All Switches for Proper Operation
☐ Inspect Portafilter Baskets | ☐ 8 mm (H.3.001) or (H.3.007) ☐ 9 mm (H.3.002)
☐ Replace Steam Valve Anti-Suction Valve (L192)
☐ Replace Steam Boiler Vacuum Breaker (L190)
☐ Replace Pressure Safety Valve (B.2.024)

☐ Operational ☐ Replaced Parts
Group 1: _____ ml Group 2: _____ ml Group 3: _____ ml Group 4: _____ ml
Temperature: _____ F/C
Observed on Gauge: _____ bar

☐ Operational ☐ Replaced Parts: _____
☐ Acceptable ☐ Replaced With Part Number: _____ |
|---|--|

If AV Model

- | | |
|--|--|
| ☐ Test Shot Volumes
☐ Test DC Voltage

☐ Test Flow Meter Resistance (2.2 kΩ ± 10%) | _____ VDC
Group 1: _____ kΩ Group 2: _____ kΩ Group 3: _____ kΩ Group 4: _____ kΩ |
|--|--|

If MP Model

- ☐ Rebuild MP Valve (SA600/K2)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System:					

la marzocco Pakistan
43, Civic Commercial Area, Phase V, DHA Lahore